

Septic System Inspection Report

Address: 1234 Sample Street, Anytown OK 12345

Requested By: John Doe

Phone #: _____ E-Mail: _____

-
- Evidence of Surfacing Sewage.
 - Evidence of Root Intrusion in Tank *and / or* Leach Lines.
 - System Has Lift Pump.

Sludge Level:

- Compliant (*Below 40% Depth*)
- Non-Compliant Sludge Level (*Over 40% Depth*)

Overall Inspection Determination:

- PASS
- FAIL

Additional Note: Sludge level at 10% , After performing the water load test within 15 minutes the water started backing up over both baffles and continued to rise, Recommend an aerobic system to be installed , All work must be completed by a D,E,Q certified contractor And to the D,E,Q guidelines ,

ALL PAYMENT DUE AT TIME OF INSPECTION.

Payment amount \$ paid

Inspected by *John Smith* Date of Inspection ;11/17/24

This Report certifies to the condition of the system on date of inspection. It does not guarantee there will not be any issues in the future.